

District Report

Makwanpur

28 September – 11 October 2018

Summary of events during this period

Name of activity/event	Event date, time, venue	Participants summary		Contact Person	Reference Document
		M	F		
<p>District Coordination Meeting Participants: Members of DRFC, DC-HRRP and GMaLI staffs</p> <p>Agenda:</p> <ol style="list-style-type: none"> Reconstruction progress review in line with the decisions of last meeting Review of Palika level consultation and action plan development workshop. Public hearing program <p>Decisions:</p> <ol style="list-style-type: none"> Reconstruction progress review in line with the decisions of last meeting: Based on the facts and figures shared by the concerned ones, the meeting concluded that the progress is nominal and need to be boosted in coming months. Review of Palika level consultation and action plan development workshop: After evaluation of outputs of the event, the meeting concluded that the event was successful to meet its minimum objectives. Public hearing program: The meeting agreed to conduct public hearing programs in each of 10 local bodies and will be started after Dashain vacation. 	<p>Date: 11th October, 2018</p> <p>Time: 1:00 PM</p> <p>Venue: Chamber of chief of DCC, Hetauda, Makwanpur</p>			<p>dc.makwanpur@hrrpnepal.org</p>	<p>Meeting Minute</p> <p>https://drive.google.com/drive/u/0/folders/0B1qABhoTx8FSazFrVF8ySDBfcFU</p>
<p>ESMP Meeting: M. Gadhi RM DLPIU-GMaLI, Makwanpur has organized "Environmental and Social Management Planning Meeting" at Makwanpurgadhi Rural Municipality as part of NRA national social safeguard program. The meeting has screened major activities.</p>	<p>Date: 10th October, 2018</p> <p>Time: 1:00PM</p> <p>Venue: Municipal Meeting Hall</p>	13	5	<p>dc.makwanpur@hrrpnepal.org</p>	

Summary of events during this period

<p>Palika Meeting: Kailash RM HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Kailash Rural Municipality. The details of meeting is given in meeting minute (link provided).</p>	<p>Date: 3rd October, 2018 Time: 12:30PM Venue: Ward Office, Ward 3.</p>	9	2	dc.makwanpur@hrrpnepal.org	<p>Meeting Minute https://drive.google.com/drive/u/0/folders/0B1qABhotx8FSbzByUXZ2SGIFdXc</p>
<p>Palika Meeting : Thaha Municipality HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Thaha Municipality. The details of meeting is given in meeting minute (link provided).</p>	<p>Date: 4th October, 2018 Time: 11:00PM Venue: Ward Office, Ward 6</p>	10	1	dc.makwanpur@hrrpnepal.org	
<p>Palika Meeting: Bhimfedi RM HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Bhimfedi Rural Municipality. The details of meeting is given in meeting minute (link provided).</p>	<p>Date: 5th October, 2018 Time: 11:30PM Venue: Ward Office, Ward 6</p>	6	0	dc.makwanpur@hrrpnepal.org	
<p>Field Monitoring visits (GMaLI/HRRP): Date: 3rd Oct, 2018 Time: 8:00AM onwards Location: Kailash Rural Municipality Participants: GMaLI, HRRP team, Local Government, NRA technicians & Beneficiaries. Date: 4th Oct, 2018 Time: 8:00AM onwards Location: Thaha Municipality-6 (Previous Bjrabarahi VDC) Participants: GMaLI, HRRP team, Local Government, NRA technicians & Beneficiaries.</p>	<p>3rd & 4th Oct, 2018</p>			teammakwanpur@hrrpnepal.org	Report & Photos

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
3 rd & 4 th Oct, 2018	Kailash Rural Municipality and Thaha Municipality-06 (Previous Bjrabarahi VDC)	GMaLI and HRRP team, ward presidents, ward technicians
<p>Objective(s)</p>	<ul style="list-style-type: none"> To organize interaction program, carried out field visit, know the current reconstruction status & collect housing typologies. Discuss about the verify name list of vulnerable HHs, latest re-construction rate. Observe & give necessary feedback, solution procedure for correction exception about the non-compliance issues. 	

Summary	<p>We have conducted interaction program and carried out field monitoring visit in Kailash rural municipality and Thaha Municipality-06 previous Bajrabarahi VDC. We discussed agendas were latest published notice of National Reconstruction Authority; verify vulnerable HHs and how to finalize the private housing reconstruction works in this fiscal year. Now days reconstruction progress is slow due to rainy season. Also we discussed progress of reconstruction, timely inspection, supervision or not, challenges in correction & exception. Also we have carried out field visit and observe constructed houses and to collected housing typologies.</p> <p><u>Latest reconstruction progress</u></p> <p>The latest reconstruction rate is here in tabular form.</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr style="background-color: #4f81bd; color: white;"> <th style="width: 50%;">Kailash Rural Municipality</th> <th style="width: 50%;">Thaha Municipality</th> </tr> </thead> <tbody> <tr> <td>First tranche received HHs- 1943</td> <td>First tranche received HHs- 5966</td> </tr> <tr> <td>Second tranche received HHs- 1575</td> <td>Second tranche received HHs- 4536</td> </tr> <tr> <td>Third tranche received HHs- 1060</td> <td>Third tranche received HHs- 2521</td> </tr> <tr> <td>Total constructed HHs- 795</td> <td>Total constructed HHs- 2020</td> </tr> </tbody> </table> <p><u>Field observed</u></p> <p>During visited, we observed different typologies of housing. There are RCC frame structures, stone in mud mortar and brick in cement mortar. We collected the some example of housing typologies. Now days reconstruction progress is slow. We discussed further planning of reconstruction and meet to government time frame and complete all housing reconstruction in this fiscal year.</p>	Kailash Rural Municipality	Thaha Municipality	First tranche received HHs- 1943	First tranche received HHs- 5966	Second tranche received HHs- 1575	Second tranche received HHs- 4536	Third tranche received HHs- 1060	Third tranche received HHs- 2521	Total constructed HHs- 795	Total constructed HHs- 2020
Kailash Rural Municipality	Thaha Municipality										
First tranche received HHs- 1943	First tranche received HHs- 5966										
Second tranche received HHs- 1575	Second tranche received HHs- 4536										
Third tranche received HHs- 1060	Third tranche received HHs- 2521										
Total constructed HHs- 795	Total constructed HHs- 2020										

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Gap maintain between second and third tranche and complete housing reconstruction till to this fiscal year.	This season is rainy season so reconstruction progress is slow. We are planning to organize meeting for all technicians in district till to Kartik last and after, from Mangsir, we mentally prepare, flow up action plan for to complete all housing reconstruction till this fiscal year.	Local government/Ward technicians /DLPIUs/M&E specialist/DSE/HRRP team	Regular

Photos



Figure 1: Interaction program has been organized in Kailash Rural Municipality; the agendas were vulnerable HHs, latest publish NRA notices, latest reconstruction status, action plan and target to meet complete housing reconstruction in this fiscal year.



Figure 2: Brick in cement mortar, two rooms with RCC band, flexible roof. Sun Maya Tamang, Kailash rural municipality-10. She received all government tranches of housing grant.

Housing Typology Report



Figure 3: stone in mud mortar with RCC band, two room and flexible roof with light gable material. Chepang community, House owner: Goma Praja, Kailash Rural Municipality-03. She received all government grants. The tentative construction cost is around 3.5 lakh excluding their contribution.



Figure 4: stone in mud mortar with RCC band, two room and flexible roof with light gable material. Chepang community, House owner: Bhim Bar Praja, Kailash Rural Municipality-03. He received second tranche and verified for third tranche.



Figure 5: Stone in mud mortar with wooden band. Provided all vertical post, flexible roof and two rooms. This house is eligible for third tranche. House owner: Durga Thing, Kailash-03. She received 2nd tranche and verified for 3rd tranche.



Figure 6: Thaha Municipality-10, brick in cement mortar with RCC band, two rooms with flexible roof. The total construction cost is around 7.5lakh.

Challenges and Way Forward

Challenge

Complete housing reconstruction till to this fiscal year. Gap maintain between tranche distribution

Way Forward

-We have conduct regular field visit, interaction program in ward level.
-We are planning to organize quarterly meeting with involve of all field base technicians in district.