

District Report

Makwanpur


11 - 18 January 2018

Summary of Activities		
Activity	Contact Person	Reference Document
<p><u>Technical Coordination Meeting and Field Visit:</u> Date: 12th January, 2018 Time: 9:00AM onwards Location: IndrdaSarowar-4, 5 (Previous Fafel VDC), Makwanpur</p>	<p>techcord.makwanpur@hrrpnepal.org</p>	<p>Field report and photo</p>
<p><u>Earthquake Safety Day-2074 Celebration Preparatory Meeting:</u> Date: 12th January, 2018 Time: 1:00PM to 2:00PM Venue: DCC Meeting Hall, Makwanpur</p> <p>Participants: Chair of DDC, Chief District Officer, SP of Nepal Police, Head of DLPIU –MoFALD and DLPIU-MoUD, SDO of DCC, Makwanpur, Nepal Federation of Journalists, NGO Federation, POs and HRRP Makwanpur.</p> <p>Agenda: The Major Agenda of meeting was as follows: 1. <i>Celebration of Earthquake Safety Day-2074</i></p> <p>Decisions:</p> <ol style="list-style-type: none"> Through DCC Makwanpur, each of 9 Local Bodies (1 Municipality + 8 Rural Municipalities) will be requested to celebrate National Earthquake Safety Day – Magh 2, at their own areas and scale. Through District Education Office Makwanpur, all schools will be requested to celebrate the day by organizing awareness raising activities at schools level. At district headquarter, a joint program (DCC, DCC, Hetauda Sub-Metropolitan City, Government Offices, Civil Society, I/NGOs, etc.) will be organized as follows: <ol style="list-style-type: none"> Rally From Buddha Chowk to DCC Premise; Starts at 8:00AM on 2nd Magh, 2074 Formal Ceremony at DCC Hall - <ol style="list-style-type: none"> Presentation on Building/Housing Reconstruction: DLPIUs of MoFALD and MoUD. Speeches from Eminent Personalities. 	<p>dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org</p>	<p>https://drive.google.com/drive/folders/1_C59GgCf9rhRcMioIDROPkylT0PljObF</p> <p>(Attachment available)</p>
<p><u>Earthquake Safety Day-2074 Celebration:</u> Date: 16th January, 2018 Time: 08:00AM to 10:30AM Venue: Rally-Buddha Chowk to DCC Premise, Hetauda Hall, Ceremony-DCC Conference Hall, Hetauda</p> <p>Participants: Chair of DDC, Chief District Officer, SP of Nepal Police, Head of DLPIU – MoFALD and DLPIU-MoUD, SDO of DCC, Makwanpur, Nepal Federation of Journalists, NGO Federation, POs and HRRP Makwanpur.</p> <p>Highlight of Key Activities:</p>	<p>dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org</p>	<p>https://drive.google.com/drive/folders/1_C59GgCf9rhRcMioIDROPkylT0PljObF</p> <p>(Attachment available)</p>

<p>1. Rally (प्रभातफेरी)</p> <p>Rally started from Buddha Chowk at 8:15AM, rounded up to Nepal Chamber of Commerce Chowk and ended at DCC Premise. Participants marched with different Play Cards on the rally.</p> <p>2. Ceremony (मूल समारोह)</p> <p>Formal ceremony was organized at DCC Conference Hall. Ceremony was facilitated by Ramkrishna Thapa, SDO-DCC, chaired by CDO and addressed by Chair of DCC and other eminent personalities. Two important presentations were done by SDE and Head of DTO/MoFALD and DE and Head of BTRTC</p>		
--	--	--

Upcoming Events		
Event	Date, Time and Venue	Contact Person
"One Day Interaction with Palika Chairs, Vice-Chairs and EOs" – (आवास पुनर्निर्माण : चुनौति तथा विकल्पहरु)	24 January, 2018 (Not confirmed) 8:00AM Onwards (Not confirmed) Hetauda.	HRRP Makwanpur team

News and Updates



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति : २०७४/१०/०३

क्र.सं.	जिल्ला	सर्वेक्षणबाट परिचयन भएका कुल लाभकारी	गुणस्रोत फाउण्डे योी वन भएका लाभकारी	जम्मा लाभकारी संख्या	अनुदान सम्पत्तीका सम्पन्न कुल धारणी	प्रथम किल्ला प्राप्त गर्ने संख्या			दोस्रो किल्ला प्राप्त गर्ने संख्या			तेस्रो किल्ला प्राप्त गर्ने संख्या			गुणस्रोत वर्गी	गुणस्रोत फाउण्डे	प्रत्येकीकरण			
						नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा			लाभकारी संख्या	अनुदान सम्पत्तीका संख्या	प्रथम प्राप्त गर्ने संख्या	दोस्रो किल्ला प्राप्त गर्ने संख्या
बसन्त २०७४ (पू.कम्पन अर्को प्रयोगिक १५ जिल्ला)																				
१	सिन्धुपाल्चोक	७८५३७	५१२६	८३६६३	७५७६५	७१११५	४४५५	७५५७०	२७५०८	२०१८	२५६०६	३८१५	११४३	४४५५	१७४४७	१०८३८	३७६			
२	ओखलढुंगा	११८११	३४६	२०१६५	१८४८१	१८४४४	४०५	१८४४४	७५३०	२१४	८२२४	२६५२	१११	२८४३	८०११	७८१०	१६४३			
३	जुम्लेकोट	६१२८१	३५१६	७२८०५	६४८२५	६२१०१	२६३७	६४७४६	१५२६३	१६१२	१६८७५	१३५२	१०१५	२४४७	११५०३	११४१६	१३६			
४	सप्तरी	४३६०१	१४३१	४५०४०	४२७३४	४१३८६	१२१०	४२७३४			१६०१८	२६२१	५०२	३१२३	१४००५	१३१७२	२१४१			
५	सिराहा	५११४०	१०८१३	६२८३३	५७७४४	५७३०१	१७९२	५७७४४	१६८८८	१६४७	१८०३५	४६१३	१३२६	५१३१	२४४७१	२४४७१	६३७	२	२	
६	मोरङ	५८५०३	२८१३	६१३१६	५६२७८	५६२७८		५६२७८	१५११७	५६५	१६४८२	५१४७	४१६	५६१३	११६४		२०११			
७	धौलागिरी	७०५८१	२७५१	७३३४०	६८१४१	६७२२५		६७२२५	११४५३		११४५३	३०१०	३०१०	१७०४४	१६५७७	१४४४				
८	कामेश्वरगढी	६७७३१	४६८१	७२४२०	६५७३३	६३११६	२५७३	६५७३३	१०४३१	१११	११४४०	२६१२	३८५	२१४७	२३१३१	२३१३१	२४१५			
९	रसुवा	११२३६	३१७	११६३३	११६३१	८८७५	१०२३	१८१८	१६१६	७४३	२४३१	७५६	५६६	१३२२	११८८	१२८८	११७			
१०	सिन्धुली	३४२६१	७११	३४९८८	३२८८४	३२०२१	८६३	३२८८४	६२८२	६३७	६१११	१५१२	३४६	१८५८	२८२३७	२८२३७	२४०८			
११	मकवानपुर	३०२३८	१५७१	३१८१५	२३६३८	२३५४१	१३९७	२३५४१	५२३३	१०२१	६२५२	५६६	७३३	१३५१	२३१६१	२३१६१	४१५०	१०६७	८२६	
१२	काठमाडौं	४२५००	३३००	४५८००	३८०४८	३७३१६	१०७	३७३१६	२८७४	०	२८७४	६७२	६७२	१११११	१११११	५७५	६५	३६		
१३	विशेशपुर	२५८१२	१८२१	२७६३३	२२११७	२०१८५	८५५	२२११७	१५३३	६३८	२१७१	२४८	५६६	८०४	७००४	५८८२	६६७			
१४	भक्तपुर	२६०६६	१५७८	२७६४४	२२५३६	२२२३१	०	२२२३१	१८३७	०	१८३७	६३७	०	६३७	६३७०	६३७०	२८०	५		
Sub-Total		६३०२१०	४०१६७	६७११७७	६०११७३			५१३६५३			१५०६१५		३७६६२	११३१४६	१६४६३०	११६६६	११३१	६६४	०	

Latest MoFALD/CLPIU data of Makwanpur district as of 21 Poush, 2074 (5th January, 2018)

Field Visit Reports

Date	Location	Participants										
12 th January, 2018	Technical Coordination Meeting in ward level of IndraSarowar 4, 5 (Previous Fafel VDC) and field visit in same wards.	HRRP DTC, NRA/DLPIU engineer, Ward president-4, ward member 4,5 and Beneficiary										
Objective(s)	<ul style="list-style-type: none"> To know latest update of housing reconstruction and also challenges and issues. Close coordination with local government and DLPIU engineer for increase housing reconstruction works. Reduce noncompliance issues. To regular site supervision as well as inspection in time by DLPIU engineer. To increase inspection rate, regular site visit. 											
Summary	<p>HRRP Makwanpur team has been regular organizing Palika level meeting and to supervision, monitoring of housing reconstruction works. Similarly this month we have organized two technical coordination meeting & field visits. In all municipality of Makwanpur district same problems in everywhere but in northern belt side, there aren't problem on landless but the reconstruction progress is slow. But last two weeks 37 HHs inspection file forwarded for second tranche in duration of 1 week. Construction rate is increasing day by day and the compliance rate is also well. There were different types of typologies to make likewise brick in cement mortar, RCC frame structure and also Stone in mud mortar.</p> <p>Construction rate of Fafel VDC:</p> <table border="1"> <thead> <tr> <th>Total Beneficiary</th> <th>Agreement HHs</th> <th>Verified for 2nd Tranche</th> <th>Verified for 3rd tranche</th> <th>Total completed house</th> </tr> </thead> <tbody> <tr> <td>994</td> <td>800</td> <td>97</td> <td>36</td> <td>20</td> </tr> </tbody> </table>		Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house	994	800	97	36	20
Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house								
994	800	97	36	20								
Challenges / Issues Identified	Action Required	Responsible	Timeframe									
Delay in inspection and supervision, Shortage of skilled manpower, shortage of water in some place of ward no 04, Gap between beneficiary and DLPIU field base engineer.	Beneficiaries submit the form in ward office for second and third tranche as well. According to application form engineer inspection quickly and submit to DLPIU. Also such that case, ward member coordination with beneficiary. Regular site visit and inspection, If beneficiaries completed their house with MRT, engineer recommended for 2 nd & 3 rd tranche in same time.	NRA/HRRP district team, Local Government, DLPIU engineer, Beneficiary										
Shortage of skilled manpower.	NRA is planning to organize mason training so we discussed about this issues in district.	NRA/HRRP district team										

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
My house completed within 1 months and engineer was fill the checklist on last Kartik last week but now a day, I couldn't receive second and third tranche as well, why ?	Beneficiaries of ward no – 4, Fafel	Past practice was beneficiary called to engineer in phone for inception at every way of wards but it could not be accessible. So from meeting of Wardno-04 decisions, onwards beneficiaries submit the application form in ward office for second and third tranche as well. According to application form engineer inspection quickly and submit to DLPIU. Also such that case ward member coordination with beneficiary. (NRA engineer and HRRP DTC).

Challenges and Way Forward

Challenge	Way Forward
Delay in inspection and supervision, Shortage of skilled manpower.	Regular flow up, regular monitoring, to conduct ward level meeting by DLPIU field base engineer in their respective areas also useful his incentives. NRA is planning to organize mason training so we discussed about this issues in district.

Photos



Figure 1: Technical Coordination Meeting in VDC level, Fafel, Makwanpur. And ward president briefed his team about construction rate, which info pack was provided by HRRP team.



Figure 2: Earthquake resistant buildings with one room, one story an attic at IndrdaSarowar RM-5. House owner Sanu Kari and Shiv Bahadur Karki, they completed the house & process in second and third tranche.



Figure 3: Brick in cement mortar with all vertical post & this house verified for second tranche. House owner: Shyam Barlami and location is Fafel-08 current IndrdaSarowar RM-05.



Figure 4: Stone in mud mortar with flexible roof, one story with timber band. House owner: Thirth Bahadur Bal, this house verified for second and third tranche. Tentative cost of this building is 1.5laks excluding his contribution and local material. Location is IndraSarowar RM-04.