

District Report

Nuwakot

15-21 December 2017

Activity Summary

Activity	Contact Person	Reference Document
Attended Finance General Orientation Provided by Ms.Beena Jee at HRRP head office on Friday.	im.nuwakot@hrrpnepal.org	
Traveling from Head office to Nuwakot duty station along with Rasuwa team.	im.nuwakot@hrrpnepal.org	
Preparation for next day meeting at Belkotgadhi. Map Designed and Documentation preparation to distribute during meeting (Map, Tranche update data and one pager of the Nuwakot district)	im.nuwakot@hrrpnepal.org	Click Here
Field visit to Belkotgadhi attend in meeting of Belkotgadhi organized by palika - meeting with ward chairperson regarding the issue and challenge on reconstruction -scarcity of construction materials is main issue. Sand provider are on strike. (Find Press release)	im.nuwakot@hrrpnepal.org/dc.nuwakot@hrrpnepal.org	Click for photos
Beneficiary story	im.nuwakot@hrrpnepal.org/dc.nuwakot@hrrpnepal.org	Click for video
PA forms collection and Digitization -Total Agreement: 62374 - Completed: 32355	dc.nuwakot@hrrpnepal.org	
Preparation for Orientation on Repair & Retrofitting Manual & Hybrid Structure Manual –the orientation will be in 26 December in NRA Hall	dc.nuwakot@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
“Orientation Program on “Repair & Retrofitting Manual & Hybrid Structure Manual”	26 Dec 2017 (10 am to 2 pm)	dc.nuwakot@hrrpnepal.org , im.nuwakot@hrrpnepal.org

Field Visit Reports

Date	Location	Participants	
21 Dec 2017	Belkotgadhi Municipality (Baghkhori) Ward – 5, 9, 10	<ul style="list-style-type: none"> • Buddha Singh Thakuri • Badri Pyakurel 	
Objective(s)	<ul style="list-style-type: none"> • Objective 1: Informal meeting with Ward President to update on housing and request for speed up digitization form collection • Objective 2: To understand the barriers for reconstruction • Objective 3: To understand the housing typologies and progress 		
Summary	<p>One day field visit and informal meeting with municipality president and Ward chair persons in Belkotgadhi (Baghkhori) Municipality office. HRRP team Mr.Badri Pyakurel and Mr.Buddha went to the respective place to attend meeting informally. One pager (overview of nuwakot), Partner presence map and short training map of Belkotgadhi are given to municipality office for the reference of reconstruction progress. There are 9,822 beneficiaries whereas only 1,716 beneficiaries have started construction therefore, we highlighted this issue with them and they figure out the issues like lack of materials, orientations and importantly they are many fake beneficiaries are also listed in the total numbers that need to be sort out as soon as possible to find out the genuine one. During the visit (ward – 5, ward – 9 , ward -10), there are many houses started to build and completed DPC level and waiting for second tranche. Mr.Saila Nepali and Battai Nepali from ward -5, they bought aggregate and sand from 'Dharke' (Dhading District) due to shortage in Bidur. It amplifies the expenses however, they have planned to build within 4 lakhs.</p>		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Lack of Materials (sand and aggregate)	Availability of Materials need to made easy from neighbor district of Nuwakot	Government	
Less Masons trained	Government need to train more masons	Government	
Less partner organization presence (Only NSET for training)	Need to encourage new partner for that place	NRA, HRRP	

Photos

Beneficiary Name: Mr.Saila Nepali, Started building 2 rooms house and will approach for the second tranche. Working in the rotation basis of masons and tentatively planned to finish within 4 lakhs. There is lack of availability of materials so that he bought from Dharke. Address: Belkotgadhi – 5



Beneficiary Name: Ms.Battai Nepali, DPC level completed and waiting for second tranche. Planned to complete within 3 lakhs. Engineer approved this structure as per beneficiary.

Address: Belkotgadhi – 5



Belkotgadhi ward -10, Beneficiary Name: Bhim Prasad Paudel. He is 75 Years old man and with the help of his younger son, he started building house with the mixture of cement, stone and mud matar. The masons are from india and tentatively planned to finish within 3 lakhs. Once complete the first tranche, he will approach for second tranche with the help of his son.



Belkotgadhi ward -9, Beneficiary Name: Santa Bir Lama. Engineer has approved for the third tranche and tentatively 3.5 lakhs expenses to build this house.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Engineers are not coming to verify in time for the verification?	Mr. Santa Bir Tamang (Beneficiary) Ward-9	HRRP team convince him that we will take your voice to concern body
Why government has not addressed grievance of me?	Ms.Babita Tamang(Beneficiary) Ward-9	HRRP team told her that it will take long time to verify the genuine document verification so that it is becoming late to publish the list.
When will second tranche released event though, it's been already more than one month that engineer verified in the field?	Ms.Battai Nepali(Beneficiary) Ward-5	HRRP team told her that process of tranche release is quite lengthy so it took long time