

District Report

Makwanpur

6 – 12 April 2018

Summary of Activities		
Activity	Contact Person	Reference Document
<p><u>Brief Meeting with DLSA and WFP Representative</u> Date: 11th April, 2018 Time: 11:00-11:30 Venue: Plan (DLSA) office, Hetauda Participants:</p> <ul style="list-style-type: none"> • PUM, Plan- Mr. Netra Psd. Upadhyaya • WFP – Raju Khatri • DRM Focal Point of Plan – Bharat Thulung • HRRP – Hari Thalang, DC <p>Description WFO is planning to organize a workshop on "Flood Preparedness" and the representative seeks support for screening of potential participants for the workshop. After a brief discussion, a list of possible participants was produced which includes DDRC, Plan International, NRCS, Rotary Club, SABAL, RADO Nepal and others.</p>	<p>dc.makwanpur@hrrpnepal.org</p>	
<p><u>District Reconstruction Facilitation Committee Meeting</u> (जिल्ला पुनर्निर्माण सहजीकरण समितिको बैठक) Date: 10th April, 2018 Time: 11:00-14:00 Venue: Chamber of Chief of DCC Participants: All of the members of the committee, including Accountant of NRA district office and DC of HRRP participated the meeting.</p> <p>Description: NRA has formed District level Reconstruction Facilitation Committee (जिल्ला पुनर्निर्माण सहजीकरण समिति) comprised of Chief of DCC as its Coordinator, NRA district chief the Member-Secretary and Chief District Officer, Heads of DLPIUs, District Forest Officer, District Survey Officer, District Land Revenues Officer and District Chief of Financial Comptroller's Office as its members. The first meeting of this committee has been organized on 10th April, 2018.</p> <p>Decisions: The meeting concluded 4 decisions as follows:</p> <ol style="list-style-type: none"> 1. Processing of pending subsidy forms of beneficiaries will immediately be prompted. 2. Grievances submitted within the given time frame, i.e., within the 30th of Mangsir, 2074 will be resolved but any grievances submitted after that date won't be incorporated. 3. The meeting of this coordination committee will be conducted on regular basis. <p>Impression: From now onwards, meeting of this committee seems to replace District General Coordination being organized HRRP district team in coordination with NRA district office.</p>	<p>dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org</p>	
<p><u>Technical Coordination Meeting and Joint (NRA/MoUD Specialist/HRRP) Field Monitoring Visit:</u> Date: 5th & 6th April, 2018 Time: 7:00AM onwards Location: Raksirang RM (Previous Raksirang, Sarikhet VDC), Makwanpur. Bakaiya RM (Previous Thingan VDC)</p>	<p>techcord.makwanpur@hrrpnepal.org</p>	<p>Field report and photo</p>

Participants: NRA Chief, MoUD Specialist, DLPIU Focal person, local bodies, NRA technicians & Beneficiaries.		
Reconstruction status assessment in Chitwan and Nawalparasi Date: 4 th to 6 th April, 2018 Location: Chitwan, Nawalpur and Parasi Districts with onsite visits to distant locations, communities. Description: As assigned by DMT, district coordinator has accomplished the assessment of reconstruction status of Chitwan and Nawalparasi (Nawalpur and Parasi) districts. The final report of the same has already been submitted to DMT.	dc.makwanpur@hrrpnepal.org	
Updates Weekly Contact Update and 4W Update submitted to DMT.	im.makwanpur@hrrpnepal.org	

Upcoming Events		
Event	Date, Time and Venue	Contact Person
District Exhibition and Workshop on "Experience Sharing on Post-Earthquake Reconstruction"	Date: 17 th April, 2018, Time: 11:00 Venue: Hotel Noble, Hetauda	DCT

News and Updates																												
केन्द्रीय आयोजना कार्यान्वयन इकाई भूकम्पीय आवास पुनर्निर्माण आयोजना निजी आवास पुनर्निर्माणको अपडेट																												
मिति: २०७४-१२-२६																												
सि. नं.	वि. नं.	सर्को/गण्डक/पथिचन नएक/कुल सभनअही संख्या	गुनसो फरकनैट/पाथि यप नएक/सभनअही संख्या	जम्मा सभनअही संख्या (३-४)	अनुदान सम्झौता सम्पन्न		प्रथम किराज प्राप्त गर्ने सभनअही संख्या				दोस्रो किराज प्राप्त गर्ने संख्या				तेस्रो किराज प्राप्त गर्ने संख्या				गुनसो दार्ज/संख्या	गुनसो फरकनैट/संख्या	गुनसो प्रतिसात/संख्या	प्रथम किराज						
					कुल प्रत्युत्तरी संख्या (x)	नेपाल सरकार	INGO	जम्मा (घ-९)	प्रतिसात (x)	नेपाल सरकार	INGO	जम्मा (१३-१४)	प्रतिसात (x)	नेपाल सरकार	INGO	जम्मा (१६-१९)	प्रतिसात (x)	नेपाल सरकार				INGO	जम्मा (२०-२३)	प्रतिसात (x)	नेपाल सरकार	INGO	जम्मा (२६-२९)	प्रतिसात (x)
(A) कलक्टर नं. १ (भकम्प अति प्रभावित १४ जिल्ला)																												
१	सोला	५०५०३	२०१३	६१३१६	५७१३६	१४	५७१३६	७०६	५७१३६	१४	३५११७	६१५	३५७३२	५८	१०५८५	४२५	११०१०	३१	१५१५२	२८१३	१८	२०११	०	०	०	०	०.००	०
२	बाँझुवा	७०५८१	२७५१	७३३४०	६१६५८	१५	६८८४०		६८८४०	१४	२७३७३		२७३७३	३७	६०१२		६०१२	२२	१७०४४	१६५७७	१७	१४१४	११०	७	०	०	०.००	०
३	सुनसरी	६५७७३	३५१६	६९२८९	६६२७५	१६	६३५१५	२६८०	६६२७५	१६	४०४६०	२७३६	४३११६	६२	४७७७	१२३२	५९३९	१४	११५०३	१११६६	१९	१३६	१८	२	१८	१००	०.००	
४	सुनसरी	१११३६	३१७	११६३३	१०८११	१४	१०६०	१०८५	१०६४५	१२	६३७१	१६०	७३३९	६३	२६१३	८०२	३४१५	४७	१४१८	१३१८	१९	११७	३३	२८	३३	१००	०.००	
५	सिन्धुपाल्चोक	७८५३७	५१२६	८३६६३	७९६२०	१५	७९६६६	५३८३	७९६६६	१५	५९५२१	३५३४	६३८०३	७५	१०८९१	२२८५	१२५७९	२०	१४४४७	५१२६	३५	३७६	१५	४	१५	१००	०.००	
६	सुनसरी	६७७३१	४६८९	७२४२०	६६७६४	१२	६४१६०	२६०४	६६७६४	१२	१८००९	१७६३	१९८०२	२७	३९५४	१५१	४९०५	२५	२३९३९	२३६३६	१९	२४१५	३२	१	०	०	०.००	०
७	सुनसरी	४२५००	३३००	४५८००	३९५२६	८६	३८८४६	११५	३८९६१	८५	५०३१	०	५०३१	११	२६१०	०	२६१०	५२	११२९६	८२५५	७३	५७५	८८	१५	८२	०	०.००	
८	सुनसरी	२५८९३	१८२१	२७७१४	२३२२४	८४	२२५९३	८४	२२७३८	८१	४२११	६३८	४८४१	१७	११२६	५५६	१६८२	३५	७००४	५८८२	८४	६६७	१९२	२९	१८६		०.००	
९	सुनसरी	२६०६६	१५७८	२७६४४	२३३६७	८५	२३२१८	०	२३२१८	८४	२६६०	०	२६६०	१०	१८४८	०	१८४८	६९	६३४०	६३४०	१००	२८०	३४	१२	३४		०.००	
१०	सुनसरी	३०३३८	१५७९	३१९१७	२४८८७	७८	२२२११	१४१८	२३६२९	७४	८६७४	१०२९	१७०३	३०	२०५९	७९३	२८५२	२९	२३९६१	२३९६०	१००	४१५०	१९४४	४७	१६७०		०.००	
११	सुनसरी	५१११४	१०८९३	६२०३३	६०२३०	१६	५५५२२	१११३	५७३३५	११	३४१४४	२००७	३६२५०	५८	१७०१२	१८८७	१८८९१	५२	२४३७९	२४३७९	१००	६५९	८	१	८	१	०.००	०
१२	सुनसरी	४३६०९	१४३१	४५०४०	४३३३९	१६	४२००८	१२९६	४३३३९	१६	२६९४४	१६५	२७९०९	६२	५९४६	७०२	६६४८	२४	१४००५	१३९७२	१००	२१९५	१३९	६	१३३	५.२	०.००	०
१३	सुनसरी	३४२६१	७१९	३४९८०	३३०९८	१५	३२०५८	८६३	३२९२१	१४	१५७३५	६३७	१६६७२	४७	३५२२	३७०	३८९२	२४	२८६२६	२८६२३	१००	२४८०	२८८	१२	१	०	०.००	०
१४	सुनसरी	२९८२३	३४६	३०१६९	२९८३७	१२	२९८९८	५०६	२९९०३	१६	२३७३७	३७५	२४१०२	७०	३५०३	१७३	३६५८	२६	८०२३	७७१०	१५	२६४०	३२९	३८	५३५	७.५	०.००	०

Latest MoFALD/CLPIU data of Makwanpur district as of 28 Chaitra, 2074 (11th April, 2018)

जिल्ला	पहिचान गरिएका जम्मा लाभग्राही	अनुदान सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घर संख्या	दोस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
SINDHUPALCHOK	83663	78535	78535	63722	58441	58410	44	13131	13098	33	11063
DHADING	73340	68840	68164	45123	40670	38604	1054	12812	10777	0	18940
KABHREPALANCHOK	72420	66739	66739	29989	27660	26299	347	8912	8072	268	8068
NUWAKOT	69289	65941	65941	61683	47250	45901	63	7455	6410	10	13893
DOLAKHA	62833	58120	56123	41186	37571	36927	522	16744	16600	156	19044
GORKHA	61316	57286	57286	52448	42647	42089	105	16508	15970	0	10288
KATHMANDU	45800	38885	38435	9723	7634	6309	465	3698	3308	289	4178
RAMECHHAP	45040	43196	43431	30680	28792	28103	537	7412	7005	136	8528
SINDHULI	34988	33098	33091	18476	17393	16806	722	3133	2949	184	3321
MAKAWANPUR	31817	24210	22961	12830	12081	12080	200	3785	3785		4192
LALITPUR	27714	23285	22334	5601	5426	5035	161	2588	2184	171	1597
BHAKTAPUR	27644	23125	22792	7299	3757	3144	87	2952	2424	66	2446
Total	767705	695026	684527	408646	357142	346050	5332	108667	101843	1368	115036

Latest MoUD/CLPIU data of Makwanpur district (Date not mentioned)

Field Visit Reports

Date	Location	Participants																														
5 th April, 2018	Technical Coordination Meeting with Joint Field Visit in Raksirang Rural Municipality (Previous Raksirang and sarikhet VDC)	NRA Chief, MoUD M&E Specialist, DLPIU Focal person, HRRP DTC, Local Bodies, NRA Technicians and Beneficiaries. (Total 22 participants)																														
Objective(s)	<p>The main objective of the joint field visit is to increase reconstruction rate, reduce non-compliance issues, mobilization of technicians under local government in time and to find out the key issues, challenges etc.</p> <ul style="list-style-type: none"> Organize meeting with Palika Level. Separate interaction with local bodies, interaction with NRA local based technicians and beneficiaries. To find out the key issues and challenges behind the delay in reconstruction at local level. Gap maintain between tranches distribution. 																															
Summary	<p>During field visit, we have conducted technical coordination meeting with Palika level and separate interaction with local representatives, interaction with NRA field base technicians and also beneficiaries. The agendas of meeting were overall reconstruction status, engineer mobilization under local bodies, inspection conducted on time or not, noncompliance issues and other key issues and challenges. We briefly discussed about those agenda and some issues. Overall we have found better results in housing reconstruction on their respective areas. We don't have any decision about those issues because, they have already been solved by local representatives. Overall of Makwanpur district, Raksirang Rural Municipality is in first position of housing reconstruction rate. There don't have any hard obstacles in reconstruction in these areas because of big contribution by local representative, engineers and also from beneficiary's side. Before one month, we had visited in Sarikhet VDC current Raksirang-02. During this visit, we had found similar contribution by local representatives, engineers and beneficiaries.</p> <p style="text-align: center;">Reconstruction rate of Raksirang Rural Municipality</p> <table border="1"> <thead> <tr> <th>Name of VDCs</th> <th>Agreement HHs</th> <th>Reconstruction Started</th> <th>Verified for Second Tranche</th> <th>Verified for Third tranche</th> <th>Total completed house</th> </tr> </thead> <tbody> <tr> <td>Raksirang</td> <td>293</td> <td>265</td> <td>239</td> <td>31</td> <td>77</td> </tr> <tr> <td>Sarikhet</td> <td>225</td> <td>154</td> <td>106</td> <td>17</td> <td>56</td> </tr> <tr> <td>Kakda</td> <td>713</td> <td>634</td> <td>615</td> <td>213</td> <td>303</td> </tr> <tr> <td>Khairang</td> <td>222</td> <td>202</td> <td>167</td> <td>43</td> <td>84</td> </tr> </tbody> </table>		Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house	Raksirang	293	265	239	31	77	Sarikhet	225	154	106	17	56	Kakda	713	634	615	213	303	Khairang	222	202	167	43	84
Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house																											
Raksirang	293	265	239	31	77																											
Sarikhet	225	154	106	17	56																											
Kakda	713	634	615	213	303																											
Khairang	222	202	167	43	84																											

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Gap between tranches distribution	If house owner completed their roof band and toilet, action required for inspection but in some places of those areas it did not submit on time. So for further days hope engineers will do inspection on time and also submit file within certain time period.	NRA technicians, Local Government	
Delay in tranches released	Almost files submitted in time from field but in district level, in MoUD DLPIU, MoFALD DLPIU the files are in jam for long time so it should be very necessary to release tranches in time.	DLPIUs NRA	
Mobilization of technicians	It should be necessary for effective mobilization of technicians so that they could perform inspection and submission of inspection files weekly basis. We all are aware about mobilization of technicians under local government.	Local Gov't NRA Makwanpur	
Problem to transportation of non-local materials	We suggested them, if is it possible and locally available used wooden band. Also we briefed earthquake resistant elements and about building typology and centered about the stone in mud, hybrid structure, etc.	NRA technicians	

Date	Location	Participants
6 th April, 2018	Technical Coordination Meeting with Joint Field Visit in Bakaiya Rural Municipality (Previous Thingan VDC)	NRA Chief, MoUD M&E Specialist, DLPIU Focal person, HRRP DTC, Local Bodies, NRA Technicians and Beneficiaries. (Total 12 participants)

Summary	<p>Bakiya Rural Municipality of Makwanpur (Previous Thingan VDC) is a remote area of Makwanpur district. Overall reconstruction progress is satisfactory but more gap between tranches distribution can be evidenced. We have conducted VDC level meeting/Interaction program in ward office of Bakaiya RM. In this meeting, we have discussed overall reconstruction rate, timely inspection, mobilization of technicians and other key issues and challenges.</p> <p>After meeting, we found overall reconstruction status is satisfactory but delay in release of tranches, shortage of skilled manpower, etc. Also, we noted some issues like as inspection in time, mobilization of NRA technicians, submission of inspection file in time, etc.</p> <p>There were different types of typologies to construction likewise stone in mud mortar with RCC band, brick in cement mortar and RCC frame structure.</p>					
	Reconstruction rate of Bakaiya Rural Municipality-12 (Thingan VDC)					
	Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house
Thingan	375	217	191	18	11	

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Gap between second and third tranches inspection.	Inspection on time, regular site visit, strict mobilization of technicians by local government, registration of beneficiaries' applications in ward office in time.	NRA technicians, Local Government	
Speedup reconstruction	It should be necessary for effective mobilization of technicians for inspection and submission of inspection file on weekly basis. We all are aware about mobilization of technicians under local government.	Local Government, NRA Makwanpur	

Photos



Figure 1: Technical Coordination Meeting in Raksirang Rural Municipality Makwanpur. There were 22 participants from Local Representatives, local government bodies, NRA Makwanpur, MoUD M&E Specialist, DLPIU Focal Person, HRRP-DTC, NRA Technicians and Beneficiaries.



Figure 2: Raksirang Rural Municipality-05, house owner Thaku Ram Thing. He has been received all government tranches. The typology is Brick in cement mortar with flexible roof, two rooms with one story. The construction cost is around 5.5lakh.



Figure 3: Under construction house, brick in cement mortar with all Horizontal & vertical elements. House owner Kali Bahadur Praja, he received second tranche and process for third tranche. Location of this house is Raksirang Rural Municipality-08.



Figure 4: Raksirang Rural Municipality-03, house owner is Lal Bahadur Lama, he received second tranche and verified for third tranche by NRA engineer. All vertical and horizontal elements provided with flexible roof. The total cost of this house is around 5 Lakhs.