

District Report

Makwanpur

15-21 December 2017

Activity Summary

Activity	Contact Person	Reference Document
General Meeting, Exhibition and Retreat: HRRP Makwanpur has participated in General Meeting, District-wise Exhibition and Retreat held on 13 th to 15 th December, 2017 in Kathmandu.	lm.makwanpur@hrrpnepal.org dc.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org	
Technical Orientation Program: Technical Coordinator has participated in "Orientation program on Retrofitting Manual and Hybrid Structure Manual" held on 18 th December, 2017 in Kathmandu. The program was facilitated by National HRRP Technical Coordinator Officer 1.	techcord.makwanpur@hrrpnepal.org	
Contact List Update: Contact list was updated by IM Officer.	lm.makwanpur@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Half day orientation program on "Repair & Retrofitting Manual & Hybrid Structure Manual"	28 th December, 2017 10AM to 3PM Shankar Hotel Thaha Municipality.	techcord.makwanpur@hrrpnepal.org
Field visit and monitoring in Thaha Municipality and Indrasarowar Rural Municipality.	29 th December, 2017 7am towards- Thaha Municipality and Indrasarowar Gaupalika.	Jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org

News & Updates

- Latest data of MoUD/CLPIU is here also we can refer data of Makwanpur district.

जिल्ला	परिचयन गरिएका जम्मा लाभग्राही	अनुदान सम्झौता सम्पन्न लाभग्राही	पहिलो किस्ता वितरण सुरु भएको लाभग्राही संख्या	निर्माण कार्य सुरु भएको घर संख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
SINDHUPALCHOK	79917	75304	75191	27055	23053	22427	560	4269	3917	197	6737
DHADING	75780	65886	65465	17386	14556	11901	1006	6511	3727	0	15340
KABHREPALANCHOK	72417	63870	63870	12920	10937	10254	484	4490	3717	194	4223
NUWAKOT	69289	62740	62666	23410	17948	16284	76	3084	2426		5479
GORKHA	61071	54521	54521	26681	17310	16417	123	6226	5809	0	9087
DOLAKHA	52506	48569	47042	23309	18343	16929	498	6567	5252	67	15329
KATHMANDU	45295	35951	35490	5780	4499	3291	243	1633	1215	89	2632
RAMECHHAP	45040	41861	41859	14930	12287	11361	612	4809	3652	182	7618
SINDHULI	34288	30216	30159	7815	6085	5854	233	1039	982	66	2637
MAKAWANPUR	31817	22529	21968	7657	5663	5605	250	1234	1229		2303
Total	654366	572633	567658	188628	147283	135496	5397	46733	37899	1018	79015

- Latest data of MoFALD/CLPIU is here also we can refer data of Makwanpur district.



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति : २०७४/०५/२७

क्र.सं	विल्ला	सम्बन्धित परिचयन भएका कुल लाभग्राही	गुनासो फरकको विधि बापत भएका लाभग्राही	जम्मा लाभग्राही संख्या	अनुदान सम्झौता सम्पन्न कुल घरधुरी	प्रथम किस्ता प्राप्त गर्ने संख्या			दोश्रो किस्ता प्राप्त गर्ने संख्या			तेस्रो किस्ता प्राप्त गर्ने संख्या			गुनासो वर्तमान	गुनासो फरकको विधि बापत भएका लाभग्राही संख्या	
						नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा			
१	सिन्धुपाल्चोक	७८२३७	१३८०	७९६१७	७२३०४	७०७३७	४४२५	७५१९२	९७११	१३२९	११०७०	१३०	४३८	५६८	१४४४७	१०८३८	३७६
२	बाँखलाढुंगा	१९८१९	३४६	२०१६५	१८७८८	१८२८३	५०५	१८७८८	४१३६	२१५	४३५१	६४७	६७	७१४	८०१९	७८१०	१६४३
३	नुवाकोट	६५७७३	३५१६	६९२८९	६२८२५	६००३०	२६३२	६२६६२	७२१५	९५७	८१७२	०	५१९	५१९	११५०३	११५१६	९३६
४	सुनसरी	४३६०९	१४३१	४५०४०	४१९४८	४०६६३	१२८१	४१९४४	५०९८	५९२	५६९०	३६५	३६५	१४००४	१३९७२	२१४९	२१४९
५	सोलुखुम्बा	५१९४०	५६६	५२५०६	४९४५७	४६३२४	१६७९	४८०३३	९२७४	१०९७	१०३७१	७५९	७९२	१४७१	२४३७९	२४३७९	६३७
६	गोरखा	५८५०३	२५६८	६१०७१	५४५२१	५४६२७	५४६२७	७४८३	७४८३	७४८३	७४८३	७४८३	७४८३	७४८३	११६४	२०९९	२०९९
७	धौलागिरी	७०५८१	५१९९	७५७८०	६६४९३	६६१३१	०	६६१३१	६३०५	०	६३०५	०	०	१०७४४	१६३२८	१५९४	१५९४
८	काभ्रेपलाञ्चोक	६७०३१	४६८६	७१७१७	६३९७२	६१९९८	२३७४	६३९७२	६४४४	४५२	६८९६	१५	१९३	२०८	२३९३९	२३४८६	२४१५
९	रसुवा	११२३६	३९३	११६२९	१०४९५	८७५८	१०२३	९७८१	८७५८	५९०	१४६६	०	४४४	४४४	१४९८	१२८८	११७
१०	सिन्धुली	३४२६९	१९	३४२८८	३०२२३	२९३६०	८६३	३०२२३	३४४२	४५३	३८९५	१८२	१८२	२८६२७	२८६२७	२४०८	२४०८
११	मकवानपुर	३०२३८	१५७९	३१८१७	२९६९७	२०६९७	१३४८	२९०५५	२०९१	८२५	३५३६	०	६०२	६०२	२३९६१	२३९६१	४१२०
१२	काठमाडौं	४२५००	२७९५	४५२९५	३५९५१	३५३८३	१०७	३५९५०	६५८	०	६५८	०	०	११८१३	११८१३	५०५	५०५
१३	लालितपुर	२५८९२	१६९६	२७५८८	२१२३५	१९५१३	७०९	२०२१४	३५६	४४९	७९७	०	२७२	२७२	७००४	५८८२	६६७
१४	मकपुर	२६०६६	१५३२	२७६०८	२१०३६	२१४८०	२१४८०	२१४८०	४८४	४८४	४८४	०	०	६३४०	६०९३	२८०	२८०
Sub-Total		६२६६९४	२७६२६	६५४३२०	५७५६५५			५७५६५५			७१९७४			५४३२	१९३६६३	१८३९७९	१९८६६

Housing Typology Report



Caption: RCC frame structure with brick masonry at Manhari 01 current Manhari Gaupalika 06, owner: Sarita Sherstha. She received second tranche and processing for third tranche.



Caption: Brick in cement mortar with flexible roof. House owner: Ram Prasad Adhikari. House owner not received second and third tranche. This building is located in mnhari 07 (current Manhari 09).



Caption: RCC frame structure with brick masonry at Manhari 07 current Manhari Gaupalika 09. Verified for second tranche. Owner: Khem Raj Ojha.



Caption: house owner: Rajendra Paudel, he doesn't receive the tranche but verified file for second tranche at Manhari 07 (current Manhari Gaupalika 09).



Caption: Block masonry construction and after analysis of SAP by DSE, this house is recommended for second and third tranche and also proposed for shutter in left side of building. House owner: Padam Paudel. The location of building is Manari 06 (Current Manhari Gaupalika 03).



Caption: Block masonry construction and after analysis of SAP by DSE, this house is recommended for second and third tranche. House owner: Shyam Pathak. The location of building is Manari 06 (Current Manhari Gaupalika 03).

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Why don't government Engineers visit sites before the start of construction? Are they liable to supervise in layout plan of building before the start of construction?	Ward chairperson of Manhari Gaupalika 9,4	<ul style="list-style-type: none"> Decision made after Technical meeting in Palika, Regular site visit schedule preparation-DLPIU Engineer/ Palika office. Before starting construction, layout by DLPIU field technicians is compulsory.
What is the process of receiving Rs. 200000 to purchase land for the landless families?	The Ward Chairpersons of Bakaiya Gaupalika Ward No 4 and 5.	<ul style="list-style-type: none"> The families should prepare the documents and contact the NRA district office and start the process to receive this support.
Can we use block in housing?	Beneficiary	<ul style="list-style-type: none"> Yes, But you take suggestion from the DLPIU field base engineer. So, beneficiaries need to consult with the technicians in field or ward offices for further action.

Challenges and Way Forward

Challenge	Way Forward
Lack of coordination between DLPIU field base engineer and local elected representatives. Noncompliance rate is high in block masonry building. The beneficiaries have to wait longer to receive the second tranches after the forms are sent from the field.	Conduct meeting in month regular basic and close coordination with DLPIU field technicians, ward chairperson as well as beneficiary. In case of noncompliance, regular site visit, implement Design Catalogue Vol I and II provided by MoUD CLPIU. Fill the check list and submit to DSE. HRRP will share the problems or coordinate for the release of tranches to DLPIU and MoFALD- DLPIU. And, encourage NRA to take action on this, too.