

District Report

Ramechhap

15-21 December 2017

Activity Summary

Activity	Contact Person	Reference Document
4W Update TA of SDC-SW Nepal	Jawed Mohammad im.ramechhap@hrrpnepal.org	https://drive.google.com/drive/folders/0B1qABhoTx8FSN21XQ09oNkVweU0
Contact List Update No contact has been added to the contact list.	Jawed Mohammad im.ramechhap@hrrpnepal.org	Click Here for Contact list

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Orientation on Retrofitting manual and hybrid structure manual	28 th Dec 2017, 9 am to 1pm	Tulasi Ram Lamichhane techcord.ramechhap@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with techcord.ramechhap@hrrpnepal.org by COB Wednesday of each week.

News & Updates

- A one day orientation on integrating recovery and reconstruction and Disaster Risk Reduction in Manthali Municipality was organized by UNDP Nepal on 18th December 2017. The importance of DRR in municipality was discussed in the program. The main elements of PDNA, PDRF and DRA were discussed. A municipal work plan for DRR and Reconstruction was made at the end of the program.

Housing Typology Report



Caption:

A noncompliance L shape building in Duragaun

Key Features:





- × Plinth level band missing and attic floor constructed with wooden band



Caption: A noncompliance house in Chisapani, Manthali -8 of Adi Man Majhi which has received Recieved second Installment

Key Features:

- × Attic height greater than 3 feet
- ✓ RC band used
- × Gable wall constructed without gable band.

	
<p>Caption: A noncompliance house in Manthali -3, Kathjor constructed during initial phase of reconstruction without technical assistance.</p> <p>Key Features</p> <ul style="list-style-type: none"> ✓ Wooden band used × Improper positioning of bands × One attic on wooden band × Gable wall without band 	<p>Caption: A noncompliance house in Kathajor, Manthali -3 constructed immediately after earthquake without technical assistance</p> <p>Key Features</p> <ul style="list-style-type: none"> × One attic on wooden band × Gable wall without band × Horizontal and vertical bands missing
	
<p>Caption: The house of Raj Kumar Shrestha, the resident of Kathajor (Manthali -3) which have received second tranche of reconstruction grant. The technical assistance was provided by SDC-SW Nepal under Home owner Support Project.</p> <p>Key Features</p> <ul style="list-style-type: none"> ✓ RC bands used ✓ One plus attic ✓ Light gable walls used. <p>PC.: Mr. Jeevesh Karna , District Housing Co-ordinator, Homeowner Support Project, SDC-SW Nepal</p>	<p>Caption: The house of Bhakta Bahadur Baruwal, the resident of Khimti (Likhu RM-6) which have received second tranche of reconstruction grant. The technical assistance was provided by SDC-SW Nepal under Home owner Support Project</p> <p>Key Features</p> <ul style="list-style-type: none"> ✓ RC Frame Structure ✓ All Seismic elements present <p>PC.: Mr. Jeevesh Karna , District Housing Co-ordinator, Homeowner Support Project, SDC-SW Nepal</p>
	

Caption: The house of Kamala Kadariya, the resident of Khimti (Likhu RM-6) which have received second tranche of reconstruction grant. The technical assistance was provided by SDC-SW Nepal under Home owner Support Project

Key Features:

- ✓ RC Frame Structure
- ✓ Structurally analysed by District Support Enginner and found structurally safe
- × One bay in one direction
- × Opening in front face ground floor

Caption: The house of Keshav Bahadur Thapa, the resident of Khimti (Likhu RM-6) which have received second tranche of reconstruction grant. The technical assistance was provided by SDC-SW Nepal under Home owner Support Project

Key Features:

- ✓ RC Frame Structure
- ✓ All Seismic elements present

PC.: Mr. Jeevesh Karna , District Housing Co-ordinator, Homeowner Support Project, SDC-SW Nepal