

District Report

Kathmandu Valley

9 – 15 March 2018

Activity Summary

Activity	Contact Person	Reference Document
Interaction meeting was organized regarding progress and challenges of individual houses reconstruction at NRA Kathmandu Office on 13 March 2018. The participants of the interaction meeting included DLPIU Kathmandu representatives, M & E Consultant, MOUD CLPIU, and engineers from DLPIU Kathmandu.	Mr. Prem Prasad Ghimire, NRA Chief, Kathmandu 9841637299	
HRRP survey was conducted in Khokana area, Ward No. 22 of Lalitpur Metropolitan City whereby using digitized forms including Women's experience in Reconstruction, Temporary Shelter on 9 March 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
A joint field monitoring visit, along with HRRP survey in Dakshinkali Municipality, Ward no. 8, Kathmandu district was conducted by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU on 12 March 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
HRRP survey was conducted in Bhaktapur Municipality Ward No. 5 and 8 and Ward no. 9 and 6 of Madhyepur Thimi Municipality whereby using digitized forms including Women's experience in Reconstruction, CRC and Temporary Shelter on 13 -14 March 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
Infopacks distributed to ward secretary of Khokana, Lalitpur Metropolitan City on 9 March	Sweata Sijapati techcord.ktm@hrrpnepal.org	
Infopacks distributed to staffs working in Ward office of Ward no. 6 at Pachokhyanani of Madhyapur Thimi Municipality on 14 March	Ambika Amatya dc.ktm@hrrpnepal.org	
Infopacks distributed to staffs working in Ward office of Ward no. Devasthan, Chaimale, Dakshinkali Municipality on 12 March	Ambika Amatya dc.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
General Coordination Meeting of NRA Lalitpur	18 March 2018, 11 AM onwards, NRA Lalitpur Office	Ambika Amatya dc.ktm@hrrpnepal.org
Joint Field Monitoring in Nagarjun Municipality by HRRP Kathmandu valley team and M & E Consultant CLPIU-MOUD	Status: TBD for 4 th Week of March 2018	Ambika Amatya dc.ktm@hrrpnepal.org
Joint Field Monitoring in Tarkeshwor Municipality by HRRP Kathmandu valley team and M & E Consultant CLPIU-MOUD	Status: TBD for 4 th Week of March 2018	Ambika Amatya dc.ktm@hrrpnepal.org
Joint Field Monitoring in Tokha Municipality and Budanilkantha Municipality by HRRP Kathmandu valley team and M & E Consultant CLPIU-MOUD	Status: TBD on 5 th week of March 2018	Ambika Amatya dc.ktm@hrrpnepal.org

Upcoming Events & Meetings

Joint Field Monitoring in various parts of POs working area in Kathmandu district by NRA Kathmandu	Status: TBD on various dates in between March-April 2018 (Chaitra 2074) to be consulted by NRA Kathmandu with POs.	Mr. Prem Prasad Ghimire, NRA Chief, Kathmandu 9841637299
Joint Field Monitoring in various parts of Lalitpur district by HRRP Kathmandu valley team and M & E Consultant CLPIU-MOUD	Status: TBD on various dates in between March-April 2018 (Chaitra 2074)	Ambika Amatya dc.ktm@hrrpnepal.org
To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.		

News & Updates

Reconstruction updates : Kathmandu valley (Reference from MOFALD CLPIU as of 13 March 2018)

Districts	Total beneficiaries	Total PA agreement done	Percent %	1st tranche				2nd tranche				3rd tranche			
				GON	I/NGO	Total	%	GON	I/NGO	Total	%	GON	I/NGO	Total	%
Kathmandu	45800	39083	85%	38680	115	38435	98%	4346	0	4346	11%	2106	0	2106	48%
Lalitpur	27714	23285	84%	21512	845	22357	96%	2903	638	3541	16%	646	556	1202	34%
Bhaktapur	27644	23125	84%	23118	0	23118	99.90%	2308	0	2308	9.60%	1383	0	1383	59.90%
Total	101158	85493	84.30%	83310	960	83910	97.90%	9557	638	10195	12.20%	4135	556	4691	47.30%

Field Visit Reports

Date	Location	Participants
12 March 2018	Dakshinkali Municipality, Ward no. 8, Kathmandu district	<ul style="list-style-type: none"> Narakanta Sapkota, M & E Consultant, MOUD CLPIU Ambika Amatya (District Coordinator- Kathmandu Valley) Ankita Singh, Engineer, DLPIU Kathmandu Neha Yadav, Engineer, Dakshinkali Municipality Shova Kharkwal, Assistant Engineer, Dakshinkali Municipality Binay Raja Shrestha, National Information Management Officer, HRRP Nepal
Objective(s)	<ul style="list-style-type: none"> To observe the reconstruction status of the beneficiaries To conduct surveys whereby using digitized forms for the surveys including. To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process. 	
Summary	<p>HRRP Kathmandu valley team with a monitoring team from CLPIU MOUD conducted field visit at Ward No. 8 of Dakshinkali Municipality. The purpose of conducting the visit comprises of monitoring the progress status of the houses in reconstruction phase as well as to provide inputs to the house owners. Another purpose of the visit included collecting the information out of the questions contained in digitized forms of Women's experience in Reconstruction and Temporary Shelter.</p> <p>A total of 18 houses in reconstruction phase were observed by the monitoring team.</p>	

Many of the houses meet the compliances, while some of them were in non-compliances stage and some of the house owners were in initial phases of reconstruction process. Houses that were under non-compliances cases as identified by the M&E consultant were informed to meet the engineers team of Dakshinkali Municipality for further technical inputs so that the corrective measures can be applied for houses in reconstruction phase.

Similarly, for the purpose of HRRP survey a total of 17 digitized forms were filled with relevant information on temporary shelter and women in reconstruction. During the survey it was revealed that though many of the consulted beneficiaries has got PA agreement and also has received 1st tranche, housing reconstruction on their previously damaged places hasnot be taken forward. This is either due to lack of amount and also due to issues of land papers among families.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
With Chaitra deadline for taking 2 nd tranche approaching near, there is no signs of reconstruction of majority of damaged houses.	The concerned ward office need to conduct massive community sensitization process immediately on deadline and grant application process. Issues related to land ownership should be sorted out among families of beneficiaries, in which ward representatives can play catalyst role.	Beneficiaries, community groups, local bodies, NRA Kathmandu.	As soon as possible
Women are far beyond the reach of information on reconstruction and tranche deadlines primarily.	The Social Development Unit of concerned municipality should immediately conduct sensitization program by involving women affected by reconstruction so that they can play pragmatic role in households' level to meet the Chaitra deadline and other subsequent processes too.	Beneficiaries, community groups, local bodies, NRA Kathmandu.	As soon as possible

Photos



Devasthan, Ward No. 8, Chaimale, Dakshinkali Municipality, RCC frame structure building. The house owner has forwarded the file for 2nd tranche claim.



Devasthan, Ward No. 8, Chaimale, Dakshinkali Municipality, Stone Mud Masonry house with CGI roof. The house owner was recommended to follow up with engineers at Dakshinkali Municipality for undertaking retrofitting of the house in order to receive 2nd tranche.



Kaji Gaun, Ward no. 8, Dakshinkali Municipality, RCC frame structure house. The house owner has claimed 2nd tranche at municipality with all necessary documents, however the monitoring revealed that the area has been exceeded during the construction.



Kaji Gaun, Ward no. 8, Dakshinkali Municipality, wall system house with planning of cement casting on roof. The house owner was recommended to prepare documents to claim 2nd tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Though we are in beneficiary's list, land papers issues have restricted us in reconstructing the houses that belongs to big head of the family. How can land issues be solved?	Beneficiary	The issues should be taken into discussion with ward office in presence of ward president who is responsible for chairing the ward-level grievances management committee. Ward president will take responsibility of taking the issues to further levels of addressing. Beneficiaries should immediately forward this issues from ward level to municipality level as soon as possible in light of the short deadline of Chaitra end to claim 2 nd tranche. (M & E Consultant, CLPIU MOUD)

Challenges and Way Forward

Challenge	Way Forward
Though handful of beneficiaries are putting effort in reconstructing their houses, cases of non-compliances are also attached side by side.	The concerned municipality should increase the monitoring visits to observe the technical aspects of houses in reconstruction phase. Beneficiaries should be supported back by corrective technical measures so that their files can be forwarded for further tranche progressively in timely manner.
Women still not aware on accessing the information of reconstruction process particularly of grant distribution and its timeline.	Women need to be approached more on instilling crucial information on reconstruction process. They can play catalyst role in conveying messages of reconstruction at household level if sensitized accordingly. The concerned ward office and municipality office should play proactive role in this matter.